

CONSTRUCTION PROGRESS REPORT FOR  
MONTH OF May 195 4

To be submitted (in duplicate) as of the first day of each month on all projects involving new construction, repairs, or alterations. If authorization has been received and work not yet commenced, report should be submitted, giving under "Date of Commencement", the known or estimated date when work will commence.

STATSPEC  
STATINTL

STATINTL

Project Title: [REDACTED] Location: [REDACTED]  
Contractor: [REDACTED] Allotment No.: 442-40-001  
Date of Commencement: 15 June 1953 Scheduled Completion Date: 12 Dec. 1953  
Advanced to 11 January 1954  
Authority for construction (identification of instrument authorizing work):  
PRC action DD/I - 195-53, Dated 13 April 1953

Brief description of work involved: Construction of New Operations Building, Auxiliary Building, Fences, etc.

Percent completed in various branches of work:

Excavation, grading & paving	100%	Flooring	100%
Concrete, cement work	100%	Hardware	100%
Structural steel & misc. iron	100%	Painting, glazing	96%
Masonry	100%	Plumbing	100%
Carpentry, millwork, toil. part	100%	Heating, ventilating	91%
Roofing, waterproofing	100%	Electrical	99%
Sheet metal	100%	Electric fixtures	100%
Lath, plaster, acoustic	100%	Approach work Change #1	99%
Insulation	100%	Other	%
Aluminum & steel windows	100%	Prelim., fence, flag pole	85%
Ceramic Tile	100%	Aluminum entrances	100%

Totals:

Amount of contract, including additions and deductions	\$ <u>384,848.77</u>
Value of work completed to date	<u>381,748.35</u>
Value of materials on site	<u>                    </u>
Value of materials in storage	<u>                    </u>
Total value of completed work and materials	<u>381,748.35</u>
Total of partial payments to <u>2 June</u> 195 <u>4</u>	<u>343,573.51</u>

BY

(Signature)

See opposite side for instructions.

1. This blank is an interim form to be used in reporting progress on all contracts involving expenditure of funds for construction, including alterations and repairs to existing structures and is intended to supplement the Real Property Report (Form No. 36-219) in affording a complete record of the Agency's real property holdings.

2. When no Agency technical representative is assigned to the project or to the station under whose jurisdiction the work is being done, the necessary information should be obtained from the appropriate representative of the Agency responsible for management of the contract.

3. If various units of work under one authorization do not lend themselves to inclusion in one progress report, separate sheets should be submitted; e.g., when work under a given authorization is handled under two or more separate contracts.

Contract Change No. 1 See "Approach Work" above

"	"	"	2	Conduit for Telephone	100%
"	"	"	3	Trench Covers--Code Room #3	100%
"	"	"	4	Elec. Panels M & R	100%
"	"	"	5	Credit on Acous. Tile	100%
"	"	"	6	Additional Fencing	85%
"	"	"	7	Additional Turnouts in Entrance Road	100%
"	"	"	8	Connect Battery Charger & Heater	100%
"	"	"	9	Bulletin Boards	100%
"	"	"	10	Trench Covers, Main Radio Room	100%
"	"	"	11	Erecting 5 Property Signs	100%
"	"	"	12	Elect. Work & P.H. Thresholds	100%
"	"	"	13	Elect. Work--Reloc. of Compressor	100%
"	"	"	14	Cement Base Masonry Paint	90%
"	"	"	15	Seeding	75%
"	"	"	16	Relocation of Transfer Switch	100%
"	"	"	17	Erosion Control	100%